

COMMISSIONING REPORT



FIRE PUMPS STARTUP REPORT	
PROJECT DETAILS	DIESEL ENGINE
Client: <u>IMTIAZ</u>	Shop/Serial Numbers <u>LFMF 2014019</u>
Contractor: <u>-</u>	Model Or Type <u>MFS</u>
Supplier: <u>Zara Engineers</u>	Engine HP/KW <u>150 HP</u>
Project: <u>IMTIAZ Gulshan</u>	Rated Speed <u>3000</u>
Startup Date: <u>Dec. 07-2016</u>	Battery Voltage <u>24V</u>
Driver: <u>-</u>	
DUTY FIRE PUMPS (MOTOR DRIVEN)	PRESSURIZATION PUMPS (JOCKY)
Pumps : _____ <input checked="" type="checkbox"/> End Suction <input type="checkbox"/> Vertical	Pumps : _____ <input type="checkbox"/> End Suction <input checked="" type="checkbox"/> Vertical
Manufacturer: <u>SEFECO</u>	Manufacturer: <u>SFFECO</u>
Shop/Serial Numbers <u>LFGM1067</u>	Shop/Serial Numbers <u>LFGM10238</u>
Model Or Type <u>100-32H</u>	Model Or Type <u>CVR4-140</u>
Rated Flow <u>1000 GPM</u>	Rated Flow <u>20 GPM</u>
Rated Pressure <u>10 Bar</u>	Rated Pressure <u>10 Bar</u>
Rated Speed <u>2900 RPM</u>	Rated Speed <u>2900 RPM</u>
Cut In <u>3.5 Bar</u>	Cut In <u>4 Bar</u>
Cut Off <u>Manual</u>	Cut Off <u>6 Bar</u>
Suction from: <input checked="" type="checkbox"/> Positive Suction <input type="checkbox"/> Negative Suction	Suction from: <input checked="" type="checkbox"/> Positive Suction <input type="checkbox"/> Negative Suction
STANDBY FIRE PUMPS (ENGINE DRIVEN)	PSV DETAIL
Pumps : _____ <input checked="" type="checkbox"/> End Suction <input type="checkbox"/> Vertical	PSV Installed in Pumps _____
Manufacturer: <u>SEFECO</u>	PSV Rating _____
Shop/Serial Numbers <u>LFGM11068</u>	PSV Setting Pressure _____
Model Or Type <u>100-32H</u>	
Rated Flow <u>1000 GPM</u>	
Rated Pressure <u>2900 RPM 10 Bar</u>	
Rated Speed <u>2900 RPM</u>	
Cut In <u>2.5 Bar</u>	
Cut Off <u>Manual</u>	
Suction from: <input checked="" type="checkbox"/> Positive Suction <input type="checkbox"/> Negative Suction	
ZARA ENGINEERS REPRESENTATIVE NAME & SIGNATURE	
<u>FAREED</u>	<u>[Signature]</u>
HANDING OVER (TO CLIENT)	
We hereby conform that the testing & Commissioning Process of Fire Pumps has been completed with Entire Satisfactory & it working as Normal as Required.	
Name: _____	Name: <u>Arif</u>
Signature/Date _____	Signature/Date <u>[Signature] 07/12/16</u>

Green Set Required Auto off